

Bund Identifier (Name/Number):

Decanting Earth Bund As Built Checklist												
	Actual				Design							
Contributing catchment area (m²)												
Dead storage volume and depth	Volume	m³	Depth	m	Volume	m ³	Depth	m				
Live storage volume and depth	Volume	m³	Depth	m	Volume	m ³	Depth	m				
DEB dimensions at base (m)	Length		Width		Length		Width					
DEB dimensions at primary spillway (m)	Length		Width		Length		Width					
Primary spillway height (m)												
Length:width (inlet to decant)												
Inlet batter (3:1)												
Embankment compaction method												
Emergency spillway width and depth (m)	Width		Depth		Width		Depth					
Emergency spillway able to pass 100 year event												
Emergency spillway stabilised												
Discharge point stabilised												
Outlet pipe diameter												
Anti-seep collars (photo evidence)												
Freeboard between primary and emergency spillway (mm)												
Holes per decant												

continues overleaf



Can decants be raised above primary spillway											
Weighted decants											
Forebay depth and volume (m)	Depth	Volume		Depth		Volume					
Flocculation											
Flocculation device	Shed		Вох			Automated					
Tray size (m²)											
Low flow hose height (mm)											
High flow hose height (mm)											
Dispensing location	Main Flow			5m prior	to fore	ebay					
Council approved variations											

Please sign below to confirm that the as-built information in this sheet and the accompanying completed as-built diagram is accurate and the device identified on this sheet has been constructed in accordance with the Horizons Regional Council approved Erosion & Sediment Control Plan for the site and the "Erosion and Sediment Control Guidelines for Soil Disturbing Activities", January 2009 document or Horizons Regional Council approved variations.

Suitably qualified person (name and company):

Signed and dated:

Please provide surveyed drawings of as-builts, which include all of the above details along with this certification sheet. An example of a suitable DEB as-built is attached.

Note: As-builts are not approved by Horizons Regional Council. Responsibility for construction of the structures and accuracy of the as-builts rests with the certifying agent. This list is not exhaustive and should be used to highlight some key "Erosion and Sediment Control Guidelines for Soil Disturbing Activities" requirements.



Decanting Earth Bund (DEB) As Built Diagram

